

**CITY OF PAISLEY**  
**Informational Meeting**  
**March 20, 2023**  
**9:00 am at City Hall**

***Paisley City  
Hall***

*PO Box 100  
Paisley, OR  
97636  
541-943-3173*

***Paisley City  
Council***

***Mayor***

*Keith Harra*

***Councilor/  
President***

*Lora Mayea*

***Councilor***

*Toni Bailie*

***Councilor***

*Travis Garner*

***Councilor***

*Wes Houston*

***Recorder***

*Melissa Walton*

1.0 CALL TO ORDER

2.0 BUSINESS

- JR Carlon Corp, Mill Street Bridge Sewer Repair

3.0 PUBLIC APPEARANCES

*Public comments will be heard for any item NOT on the posted agenda.*

4.0 ADJOURNMENT

- Work Session, March 20, 2023, @ 6:30 pm at City Hall.
- Next regular meeting April 3, 2023, @ 6:30 pm at City Hall.

Note: Although not anticipated, circumstances may require, and the Council may make decisions, at any official meeting. Agenda items without a specific time slot may be rearranged in order to make the best use of available time.

If you require a sign interpreter, large print materials, or other accommodations, call (541) 943-3173 at least 72 hours in advance of the meeting date.

Virtual access to this meeting is available upon request; call City Hall at (541) 943-3173 at least 24 hours in advance of the meeting date.

3/20/23

Sign In Sheet

Melissa Walton

Musselwhite

John Harms

Anderson

KEITH HARRA

that with of

Eugene Beachler

~~Eugene Beachler~~

Joe Carlen

**City of Paisley**  
**Minutes of March 20, 2023**  
**Informational Meeting**


**1.0 Call To Order** The informational meeting was called to order by Mayor Keith Harra at 9:00 am. Others in attendance were Eugene Beachler, John Harms, Joe Carlon and Melissa Walton, recording minutes.


**2.0 Business**

**2.1 JR Carlon Corp, Mill Street Bridge Sewer Repair** Joe Carlon discussed the changes the engineering plans, pointing out problem areas and how the company proposed to fix them. The contract has been reduced by \$9000.00. Some of the fixes include changing the manhole cover types; they wanted traffic covers but a couple of the manholes are on a section behind the guard rail where no traffic should ever be, so they are going with a regular cover there. A custom made part that Joe suggested a different fix for and went another direction. The number of cleanouts was reduced. John Harms, with Anderson Engineering, were going to the site to look at another issue that poses a problem and will work together to correct it. Joe plans to lay/weld pipe today and hang it tomorrow. The completion date is set for March 23 although Joe believes it will be finished tomorrow. John will probably inspect the completed work tomorrow night or the morning after. The new contract was signed by the City and Joe Carlon; copies given to all three entities.


**7.0 Adjournment** Meeting adjourned at 9:18 am.


**Next Meeting:** A work session will be held March 20, 2023 at 6:30 pm at City Hall. Next regular session will be April 3, 2023 at City Hall.

  
\_\_\_\_\_  
Melissa Walton, Recorder / Treasurer

  
\_\_\_\_\_  
Date

Approval

  
\_\_\_\_\_  
Keith Harra, Mayor

  
\_\_\_\_\_  
Date